

检测报告

Certificate of Analysis

编号 (CoA No) :1002250590

顾客名称 (Customer)	柳州市鑫裕塑胶有限责任公司		
材料牌号 (Brand)	API-2016 WLP7AK-G0068(P0709)	材料名称 (Description)	WL-PP-J04
发货日期(Delivery Date)	2026/3/31	材料批号 (LOT No.)	21522625

检测项目Items	单位Unit	执行标准Method/Standard	测试条件Test Condition	技术指标Specification	检测结果Results
拉伸强度(tensile strength)	MPa	GBT1040	50mm/min	≥18	18.6
密度(density)	g/cm3	GB/T 1033.1	23℃	1.03 - 1.07	1.058
弯曲模量(Flexural modulus)	MPa	GBT9341	2mm/min, 跨距64mm	≥1700	1761
熔体流动速率(MFR)	g/10min	GB/T 3682	230℃/2.16Kg	≥20	24.79
弯曲强度(Flexural strength)	MPa	GBT9341	2mm/min, 跨距64mm	REPORT	26.8
悬臂梁缺口冲击强度(IZOD notched impact strength)	kJ/m2	GBT1843	A型缺口: 4mm厚 注塑缺口, 23℃	≥20	21.6
悬臂梁缺口冲击强度(IZOD notched impact strength)	kJ/m2	GBT1843	A型缺口: 4mm厚 注塑缺口, 零下30	≥3	3.3
断裂伸长率(Elongation at break)	%	GBT1040	50mm/min	REPORT	33.0
热变形温度(HDT)	℃	GBT1634	0.45MPa平放	≥100	101.6
色差(ChromaticAberration)	——	对比法(Contrast method)	——	——	合格(PASS)
外观(Appearance)	——	KFB202A.277.B-2021	——	——	合格(PASS)
灰分(Ash content)	%	GB/T 9345.1-2008	600℃/2h	18 - 22	21.76
结论 (Conclusion) : 合格 (PASS)					



附件(Accessory):/

检测员 (Inspector) :胡毅

审核 (Checker)郝莲